

Evaluation of Hands-On Skills for CTEF Certified Tile Installer (CTI)				
Name:		Date:		
		Exam score:		
		Score		
Installation of vapor retarder				
overlaps flange	0	1		
continuous corners	0	1		
2" overlap	0	1		
TOTAL				
Comments:				
Backer board installation				
off-set layout	0	1	2	
cuts facing perimeter	0	1		
cutting and fitting at penetrations, corners, abutments	0	1	2	
perimeter movement joint	0	1	2	
spacing	0	1	2	
taping in-plane joints	0	1		
taping corner joints	0	1		
fastening	0	1		
backer board joints off-set from subfloor joints	0	1		
adequate mortar under backer board	0	1	2	
TOTAL				
Comments:				
Tile installation (walls)				
layout centered and technique for arriving at level	0	1	2	3 4
damp cleaning	0	1		
dampening porous substrate/ensuring dryness of non-porous substrate	0	1		
mortar consistency	0	1		
mortar key-in	0	1		

TOTAL	
Comments:	
Caulking	0 1 2
clean and open movement joint	
installation of backer rod or bond breaker tape	
bonding edges clean and dry	
fullness of movement joint	
smoothness of joint	
clean finished joint/tile surface	
TOTAL	
Comments:	
Additional comments:	